


# Progress Status Classified by Countermeasures

Underline: changed content, Red frame: progressed countermeasures  
(countermeasures which are mentioned concretely at this revision)

Reference 1

November 17, 2011  
Tokyo Electric Power Company

\*Not necessary at this moment since we changed the original plan and have implemented fuel cooling by circulating water

Legend	 : Implemented	 : Under Construction	 : Field work started, but construction not started	 : Field work not started yet
--------	---------------------------------------------------------------------------------------------------	----------------------------------------------------------------------------------------------------------	----------------------------------------------------------------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------

Areas	Issues	Target	Countermeasures	Unit 1	Unit 2	Unit 3	Unit 4		
Cooling	(1) Reactors	Cold shutdown condition	Countermeasures started by April 17	Countermeasure [1]: Injecting fresh water into the RPV by pumps	- In progress (from Mar. 25)	- In progress (from Mar. 26)	- In progress (from Mar. 25)		
				Countermeasure [2]: Injecting nitrogen gas into the PCV (start from Unit1)	- In progress (from Apr. 6)	- In progress (from Jun. 28)	- In progress (from Jul. 14)		
				Countermeasure [3]: Consideration of flooding the PCV up to the top of active fuel	- Not necessary at this moment*	- Not necessary at this moment*	- Not necessary at this moment*		
				Countermeasure [4]: Lower the amount of steam by sufficiently cooling the reactor (to be achieved by countermeasures in Step1 and Step2)	- Various countermeasures have been taken	- Various countermeasures have been taken	- Various countermeasures have been taken		
				Countermeasure [5]: Consideration of shielding the leakage by covering the reactor building	- Implement in Countermeasure [50]		- Implement in Countermeasure [50]	- Implement in Countermeasure [50]	
				Countermeasure [7]: Cooling at minimum water injection rate (control the leakage of contaminated water)	- In progress	- In progress	- In progress		
				Countermeasure [8]: Install interconnecting lines of offsite power soon	- Installation completed				
			Countermeasures after Step 1	Countermeasure [6]: Consideration of sealing the leakage location in the PCV		- Not necessary at this moment*			
				Countermeasure [9]: Flood the PCV up to the top of active fuel	- Not necessary at this moment*	- Not necessary at this moment*	- Not necessary at this moment*		
				Countermeasure [10]: Reduce the amount of radioactive materials (utilization of standby gas treatment system (filter), etc.) when PCV venting (release of steam containing radioactive materials into the atmosphere)	- Not necessary at this moment	- Not necessary at this moment	- Not necessary at this moment		
				Countermeasure [11] (integrated with countermeasure [15]): Inject nitrogen gas into the PCV	- In progress (from Apr. 6)	- In progress (from Jun. 28)	- In progress (from Jul. 14)		
				Countermeasure [12]: Circulate the accumulated water back into the RPV after processing it (Circulating water cooling)	- Circulating water cooling in progress (from Jun. 27)	- Circulating water cooling in progress (from Jun. 27)	- Circulating water cooling in progress (from Jun. 27)		
				(Countermeasure in Step 2) Countermeasure [45]: Reuse of processed water as reactor coolant (Circulating water cooling)	- In progress in Countermeasure [12]	- In progress in Countermeasure [12]	- In progress in Countermeasure [12]		
				Countermeasure [13]: Secure heat exchange function for the reactor	- Not necessary at this moment*	- Not necessary at this moment*	- Not necessary at this moment*		
				Countermeasure [14]: Continue cooling at minimum water injection rate (Circulating water cooling)	- Water being injected to achieve cold shutdown condition - The temperature at RPV bottom is stable below 100	- Water being injected to achieve cold shutdown condition - The temperature at RPV bottom is stably below 100	- Water being injected to achieve cold shutdown condition - The temperature at RPV bottom is stable below 100		
				Countermeasure [16]: Seal the leakage location in the PCV	-Not necessary at this moment*	- Not necessary at this moment*	- Not necessary at this moment*		
				Countermeasure [76]: Improve working environment	- Removal of debris, measurement of radiation dose, entering into the building (May 9)	- Measurement of radiation dose, entering into the building, start operation of local exhausters ·purification mode (from Jun. 11 to 19)	- Removal of debris, measurement of radiation dose, entering into the building (Jun. 9) - Cleaning using robots (Jul. 1) - Placing steel plates at truck bay door entrance (Jul. 4)		
					- Closing of the underground open areas in T/B and Rw/B etc.				
				Countermeasures [12,14,45]: Installation of centralized monitoring system in the main anti-earthquake building	- Established the centralized system to monitor the plant parameters (water injection volume, injection pressure, water level of the buffer tank etc.) by using the monitors installed in the main anti-earthquake building (Sep. 30)				
				Countermeasure [17]: Maintain and improve countermeasures of Step1 as needed	- Explained in above progress status of countermeasures				

Areas	Issues	Target	Countermeasures		Unit 1	Unit 2	Unit 3	Unit 4
Cooling	(2) Spent Fuel Pools	More stable cooling	Countermeasures started by April 17	Countermeasure [18]: Consideration/implementation of improving reliability of external water injection by concrete pampers ("Giraffe", etc.)/switch to remote-controlled operation	- Reliability improvement: installing hoses with enhanced durability (high-spec polyethylene pipe) - Measures to reduce radiation dose: allocated concrete pumping vehicle equipped with remote controllable arm		- Same as Unit 1	- Same as Unit 1
				Countermeasure [19]: Sampling and measurement of steam/pool water by "Giraffe", etc.	- Analyzed water of the pool in FPC pump drain pipes. Confirmed that most of the fuel were intact		- Confirmed that most of the fuel were intact by analyzing water in the pool	- Confirmed that most of the fuel were intact by analyzing water in the pool
			Countermeasures after Step 1	Countermeasure [22]: Continuation of water injection by "Giraffe", etc	- Reliability improvement: installing hoses with enhanced durability (high spec polyethylene pipe) - Measures to reduce radiation dose: allocated concrete pumping vehicle equipped with remote controllable arm (2 vehicles)		- Same as Unit 1	- Same as Unit 1
				Countermeasure [23]: Restoration of water injection through normal cooling system.				
				Countermeasure [24]: Restoration of normal cooling system	- Water injection through normal cooling system (from May 29 to Aug. 9)		- Water injection through normal cooling system (from May 16 to Jun. 29)	- Water injection by installing alternative facility to "Giraffe" (from Jun. 17 to Jul. 30)
				Countermeasure [25]: Install heat exchangers	- Circulating water cooling operation (from Aug. 10 )		- Circulating water cooling operation (from Jun. 30)	- Circulating water cooling operation (from Jul. 31)
				(Countermeasure in Step 2) Countermeasure [27]: Cooling by installation of heat exchangers	- Same as Countermeasure [25]	- Same as Countermeasure [25]	- Same as Countermeasure [25]	- Same as Countermeasure [25]
				(Countermeasure in Step 2) Countermeasure [28]: Expand remote-controlled operation area of "Giraffe", etc	- "Elephant 3"(modified as remote-controlled operation) is waiting at 1F (from May 17) - "Mammoth 2"(modified as remote-controlled operation) is waiting at 1F (from Jun. 21)		- Same as Unit 1	- Same as Unit 1

Areas	Issues	Target	Countermeasures	Unit 1	Unit 2	Unit 3	Unit 4	
Mitigation	(3) Accumulated Water [High radiation level]	Decrease total amount of accumulated water	Countermeasures started by April 17	Countermeasure [29]:Identify leakage path and consider / implement preventive measures	Putting sandbags including radioactive decontaminants (zeolite) into the port (from Apr. 15 to 17: put 10 sets of baskets including sandbags) Installation of contamination preventive fences (silt fence) in the port (from Apr. 11 to 14: installed) Shielding between trench and building (Apr. 6: completed in Unit 4) etc.			
				Countermeasure [30]:Transferring accumulated water to facilities that can store it (condenser and Centralized Waste Processing Building)	Unit 2 Turbine Building accumulated water -> condenser (Apr. 13 transfer completed) Implementation of waterproof work etc. in order to transfer water from Unit 2 Turbine Building to Centralized Waste Processing Building			
				Countermeasure [31]: Preparing decontamination and desalination of transferred accumulated water.	Selection of decontamination / desalination process, consideration of basic design etc.			
				Countermeasure [32]:Preparing to install tanks	Arrangement of tanks, selection of installation place, preparation Cancellation application of permission and authorization regarding deforestation			
			Countermeasures after Step 1	Countermeasure [37]:Utilization of "Centralized Waste Processing Building", etc. to store water	After waterproof check in Centralized Waste Processing Building (Main Process Building), transferring accumulated water in Unit 2 (from Apr. 19) After waterproof check in Centralized Waste Processing Building (High-temperature Incineration Building), transferring accumulated water in Unit 3 (from May 17)			
				Countermeasure [38]:Install water processing facilities	Decontamination facility and desalination equipment in operation			
				Countermeasure [39]:Consideration and implementation of backup measures (installation of additional tanks)	Installation of tanks [For receiving treated water] May 10: 11,000 tons, May 22: 2,000 tons, Jul. 14: 20,000 tons, Aug. 13: 22,000 tons, Sep. 16: 23,000 tons, Oct. 8: 15,000 tons, Nov. 15: 13,000 tons < Plan > approx. 20,000 tons / month (~ Step 2)			
				(Countermeasure in Step 2) Countermeasure [42]:Expansion of additional tanks to store high-level radioactive water	Site preparation for installing underground tanks (from May 16 to Jun. 25) Transportation and installation of underground tanks (from late Jun. to Sep. 17): 2,800 tons			
				(Countermeasure in Step 2) Countermeasure [43]:Continuous elimination and processing of contaminated water in the buildings	Enhancement of processing equipments (installed 2nd Cesium Adsorption Apparatus (SARRY), operation started on Aug. 18) Enhancement of desalination apparatus (installed evaporative concentrated apparatus (250 tons / day) (term I, Aug. 7, Aug. 31), installed evaporative concentrated apparatus (750 tons / day) (term II, until Oct. 9)			
				(Countermeasure in Step 2) Countermeasure [45]:Reuse of processed water as reactor coolant (Circulating water cooling)	In progress in Countermeasure [12]	In progress in Countermeasure [12]	In progress in Countermeasure [12]	
				Countermeasure [64]:Mitigation of contamination in the ocean	Putting sandbags including radioactive decontaminants (zeolite) into the port (May 19, put 10 additional sets) Circulating purifying equipments in operation (from Jun. 13) Installation of water intake sliding concrete plate (completed on Jun. 29) Installation of steel pipe sheet pile (completed on Sep. 28)			
				Countermeasure [65]:Isolation of high-level radioactive water	Completed closing of pits etc. (May 17)	Completed closing of turbine trenches of seawater pipes (Jun. 2) Completed closing of pits etc. (Jun. 9)	Completed closing of turbine trenches of seawater pipes (May 26) Completed closing of pits etc. (Jun 10)	Completed closing of turbine trenches of seawater pipes (Apr. 6) Completed closing of pits etc. (Jun 10)
				Countermeasure [81]:Storage / management of sludge waste	Appropriate storage / management of sludge waste with high-level radioactivity , which derived from the treatment of high-level contaminated water Sludge waste storage facility being installed to expand the storage capacity			
				Countermeasure [82]:Consideration of full-scale water processing facilities	Consideration of full-scale water processing facilities			
			Countermeasures started by April 17	Countermeasure [33]:Preparing to store in tanks and barges	In progress in Countermeasure [40]			
				Countermeasure [34]:Preparing for decontamination and desalination of contaminated water	In progress in Countermeasure [41]			
				Countermeasure [35]: Preparing to install a reservoir	Using tanks instead of reservoir			
				Countermeasure [36]:Preparing to decontaminate sub-drainage water after being pumped up	Preparing to decontaminate in tank on the ground etc. (zeolite etc.)			
			Countermeasures after Step 1	Countermeasure [40]:Increase storage capacity by adding tanks, barges, Mega float, etc	Mega float docked (May 21 : 10,000 tons), Installation of tanks (May 31: 18,400 tons)			
				Countermeasure [41]:(Integrated with Countermeasures 44 and 46, Countermeasures in Step 2) Decontaminating contaminated water using decontaminants to below acceptable criteria	Use of decontaminants (zeolite) in full operation (from May 1)			
				(4) Underground Water	Prevent contamination spread into the sea (continuation)	Countermeasure [66]:Consideration of mitigation measures of groundwater contamination	Examined mitigation measures of groundwater contamination (countermeasures [67], [68])	
	Countermeasure [67]:Implementation of mitigation measures of groundwater contamination	Restoration of sub-drainage pumps around reactor buildings of Units 1 to 4 Restoration of sub-drainage together with the expansion plan of storage / processing facility						
	Countermeasure [68]:Consideration of shielding wall of groundwater	Basic design of impermeable steel pipe sheet installation in front of the existing seawalls of Units 1 to 4 completed (Aug 31) Consideration of shielding wall completed (Oct 26)						
	Countermeasure [83]:Establishment of shielding wall of groundwater	Construction of shielding wall commenced (Oct 28)						

Areas	Issues	Target	Countermeasures	Unit 1	Unit 2	Unit 3	Unit 4
Mitigation	(5) Atmosphere / Soil	Mitigate scattering of radioactive materials (Continuation)	Countermeasures started by April 17	Countermeasure [47]:Inhibit scattering of radioactive materials by full-scale dispersion of inhibitor after confirming its performance by test	- Confirmed unevenness of dispersion and solidification status of soil by test dispersion - Developed remote-controlled crawler dump trucks for dispersion		
				Countermeasure [48]:Prevent rain water contamination by dispersion of inhibitor			
				Countermeasure [49]:Removal of debris	- Started installation of remote-controlled heavy machinery (Apr. 6 test run, Apr. 10 full operation) (Removed debris (volume of 31 containers of approx. 4m <sup>3</sup> ) ( by Apr. 17))		
				Countermeasure [50]:Consideration and implementation of basic design for reactor building cover and full-fledged measure (container with concrete roof and wall, etc.)			
				Countermeasure [51]:Consideration of solidification, substitution and cleansing of contaminated soil (mid-term issues.)	- Consideration of basic design of reactor building cover - Basic design of container in progress		
			Countermeasures after Step 1	Countermeasure [52]:Dispersion of inhibitor	- Confirmed solidification status of soil by dust inhibitor		
				Countermeasures [53, 87]:Removal / management of debris	- Approx. 400,000 m <sup>2</sup> inside of the power station (plane and slope) (as of Jun. 28) - Approx. 160,000 m <sup>2</sup> around Units 1 to 4 (as of Jun. 27) < Termination of dispersion of inhibitor > •Continuous confirmation of solidification of inhibitor where dispersed		
				Countermeasures [54, 55]:Installation of reactor building covers	- Approx. 28,000m <sup>3</sup> debris have been removed, out of which approx. 6,000m <sup>3</sup> are stored in approx. 900 containers (as of Nov. 17)) - Continuation of removal work - Manage removed debris etc. in storage area according to its kinds and radiation dose - Sprinkle processed water which meets the bathing standard in the site for fire prevention purpose (from Oct 7)		
Monitoring / Decontamination	(6) Measurement, Reduction and Disclosure	Decontamination	Countermeasures started by April 17	Countermeasure [84]:Removal of debris at the upper part of the reactor buildings (Units 3 and 4)	- Installation of reactor building covers completed (Oct. 28)		
				Countermeasure [86]:Consideration and installation of PCV gas control system			
					- Started installation work (from Oct. 10) - Installation work completed, in operation (from Oct. 28) - Started installation work (from Sep. 30)		
			Countermeasures after Step 1	Countermeasure [57]:Monitoring sea water, soil and atmosphere within the site boundary (25 locations.)	- Started preparation work (from Jun. 20) - Started construction (from Sep. 10)		
				Countermeasure [58]:Monitoring radiation dose at the site boundary (12 locations.)			
				Countermeasure [59]:Consideration of monitoring methods in evacuation area / deliberate evacuation area/ evacuation prepared area in case of emergency.	- Started preparation work (from Jun. 24) - Started construction (from Sep. 21)		
				Countermeasures [60, 61]:Continuous evaluation of the amount of radioactive materials currently released			
				(Countermeasure in Step 2) Countermeasure [62]:Implementation of monitoring in cooperation with the government, prefectures, municipalities and operators	- Land area: Radiation dose rate measurement in air at 50 spots (once a week) and dust sampling near 10km radius at 5 spots (once a month) Wide-area monitoring (radiation dose survey) conducted in restricted areas and deliberate evacuation areas (results were publicly announced on Sep. 1). Individual detailed monitoring (radiation dose survey in air, fields, roads and water environment etc.) conducted (from mid June to end of October). - Sea area: Expanding to offshore of Fukushima, Ibaraki and Miyagi prefectures. Sampling of sea water and sea bed soil etc. are planned utilizing unmanned survey ships.		
				(Countermeasure in Step 2) Countermeasure [63]:Consideration / start of full-fledged decontamination			
					[Countermeasures implemented by the government] - The government began detailed monitoring in regions where the government shall implement decontamination per the Act on Special Measures concerning the Handling of Environment Pollution by Radioactive Materials (Nov. 7.) - Cabinet approved the basic policy per the Act on Special Measures concerning the Handling of Environment Pollution by Radioactive Materials (Nov. 11.) [Activities the operator is participating in] - TEPCO will support JAEA, trustee of the decontamination model project conducted by the central government at the restricted area etc. - TEPCO started personnel support for the government's expert allocation program (Oct. 3). - TEPCO employees join the decontamination work implemented by municipalities in Fukushima Prefecture.		

Areas	Issues	Target	Countermeasures		Unit 1	Unit 2	Unit 3	Unit 4
Countermeasures against aftershocks, etc.	(7) Tsunami, reinforcement, etc.	Mitigate disasters	Countermeasures started by April 17	Countermeasure [20]:Seismic tolerance assessment of Unit 4.				- Evaluated resistance against earthquake of SFP in Unit 4
				Countermeasure [21]:Continue monitoring and examine necessary countermeasures				- Continue surveillance and considered reinforcement work
			Countermeasures after Step 1	Countermeasure [69]:Countermeasures against tsunami	- Transferred emergency power sources to the upland (Apr. 15)	- Added redundancy of water injection line (by Apr. 15), Set fire trucks etc. to the upland (by Apr. 18)		
				Countermeasure [70]:Enhancement of countermeasures against tsunami	- Completion of installation of temporary tide barriers (Jun. 30)			
				Countermeasure [26]:(Unit 4) Installation of supporting structure under the bottom of the pool				- Structure already evaluated, installation in progress (from May 20), completion of installation of steel pillar (Jun. 20), supporting structure effective, work completed (Jul. 30)
				Countermeasure [71]:Planning/implementation of reinforcement work of each Unit	- Completed seismic assessment (Aug. 26)			
				Countermeasure [72]:Preparation of various countermeasures for radiation shielding (application of slurry)	- Completed pipe work and pumping vehicle set (May 17)			
				Countermeasure [73]:Continuation of various countermeasures for radiation shielding	- Maintain facilities (to Step 2)	- Implemented training of workforce (Jun. 16, 17)		
Environment Improvement	(8) Living/working environment	Enhance the environment improvement	Countermeasures after Step 1	Countermeasure [74]:Improvement of living/working environment of workers	- Improvement of meals, upgrade of lodging facility, securing daily life water, installation of rest station at the site ( <u>20 stations in operation as of Nov. 1.</u> )			
				Countermeasure [75]:Continuation and enhancement of improvement of living/working environment of workers	(~ Step 2) - Installation of temporary dormitory : Accommodation for 1,600 people constructed (Aug. 31). <u>Approx. 1,200 people moved in (as of Nov. 1).</u> - <u>20 on-site rest stations have been established (approx. 4,750m<sup>2</sup> in size with a capacity to accommodate approx. 1,600 persons) (as of Nov. 1.)</u>			
	(9) Radiation control and medical care	Enhancement of healthcare	Countermeasures after Step 1	Countermeasure [77]:Improvement of radiation control	- Installation of decontamination equipment for people and vehicles - Issuance of individual examination certificate (May 7) - Introduction of bar-code reader for individual APD rental			
				Countermeasure [78]:Continue improvement of radiation control	- Expanded whole-body counters as planned (12 installed as of Oct. 3). Internal radiation exposure measurement once a month started from September. - Guideline for examinations according to exposure dose etc. was publicly announced (Oct. 11) - <u>Airborne radioactivity concentration at the site has been kept below the standard of wearing full-face mask since mid-June stably. We have begun to allow workers to work without wearing a full-face mask (half-faced mask) in the limited area in order to reduce worker's burden (from Nov. 8).</u>			
				Countermeasure [79]:Improvement of medical system	- Considering heat strokes countermeasures in summer, established 24-hour doctor's office in the main anti-earthquake building at Fukushima Daiichi with the aid of the government. (from May 29)			
				Countermeasure [80]:Continue improvement of medical system	- Continuous assignment of medical specialists from emergency department, <u>nurses and radiation specialists</u> to the Unit 5/6's emergency medical room. - Reinforcement of medical facility and decontamination facility to enable the speedy transportation of patients and also the direct transportation of non-contaminated severely ill or injured patients to hospitals (prepared three transportation vehicles including ambulance.) - Implementation of prevention and mitigation countermeasures against influenza (Nov. 1.) - <u>Check of recent health condition and medical history of new site workers (from Oct. 24.) Continuous assignment of medical specialists from emergency department, etc. to the Unit 5/6's emergency medical room after September, with making the emergency room to be the regular facility, which was planned to be opened only during this summer.</u>			
	(10) Staff training/ personnel allocation	Thorough radiation exposure control	Countermeasures after Step 1	Countermeasure [85]:Systematic staff training and personnel allocation	- Conducting training for staffs engaged in radiation related work, who will be in great demand. - TEPCO has been conducting "radiation survey staff training" targeted for employees and TEPCO group companies' employees and has already trained <u>approx. 3,700 personnel.</u> - The government has been conducting "radiation survey staff training" (7 times until Oct. 7, approx. 200 people trained) and "radiation protection staff training" (approx. 10 people trained from Aug. 8 to Aug. 12, and 30 people trained after Sep. 26). These trainings will be continued. - According to affiliated companies needs, launched a new framework of recruiting workers widely through Japan Atomic Industrial Forum (JAIF). - <u>TEPCO has implemented a survey concerning the improvement of working environment in terms of securing staff stably. TEPCO has implemented some improvements (reduction of full-face mask area, expeditious survey by utilizing a gate monitor, expansion of parking area at J-village, etc.)</u> - <u>Developing measures to reduce exposure dose in the main anti-earthquake building.</u>			